Operations Council

Meeting Notes

OBJECTIVE	OF MEETING: I	Review Updates for Safety, Operations/Facilities, IT, and Budgets		
DATE: 04/25/2023 TIME: 1:30pm		LOCATION/ROOM #: https://us02web.zoom.us/j/83761364178? pwd=cXdQM2M2ZkM2NGR6dEdTdU0zSTEvQT09 CALL-IN NUMBER:Meeting ID: 837 6136 4178 CALL-IN CODE: Passcode: 736711		
FACILITATOR	R(S): Koue Vang	, ,		
TIMEKEEPEF	R:			
ASSISTANT:	Stephanie Sauc	edo		
		ela Bimbi, BonnyJean Bowman, Jeff Bucher, Chris Day, Margaret Lednicky, Robert Snowden, Angela phanie Saucedo, Koue Vang, Aracelli Badilla, Mary Goodall		
SUPPORTING	B RESOURCES	(ITEMS READ IN PREPARATION FOR AND/OR BROUGHT TO MEETING):		
UPDATES AN	ID BRIEF REP	ORTS:		
Торіс	Person(s) Responsible	Notes		
What are the current safety concerns and plans?	Chris Day	- Stadium parking back to normal after Ramadan activities have commenced		
		- Recent graffiti in a bathroom in the Fine Arts area		
		 There are 2 new officers going through clearance with LRPD ARC will be getting a new swing shift officer CRC has a new interim Captain SCC has a new FT Captain (pending paperwork) 		
		 New parking meters to be installed over the summer New staff decals will arrive mid-August new Emeriti stickers will be coming soon 		
What is the status of the facilities projects?	Margaret Lednicky	Athletics Streaming Infrastructure Received favorable bids and will work on contract award. PO requested. Start of construction anticipated May 2023. Drought Tolerant Landscape and Irrigation Improvements (SMSR) Most of the Landscape scope of work is complete. The water meter installation component will complete soon. Sand Volleyball (Cap Outlay) Waiting for PO. Anticipated completion Jan 2026. NEC Phase II & III Pre-Construction Zoom Meeting scheduled for this Wednesday, 04/26/2023. Meeting will be comprised of mostly construction related individuals and Facilities Management. Tech Ed Modernization The project is approximately 14% complete, the schedule currently anticipates completion in November 2024. Current Construction Activities: The grading contractor has mobilized and began leveling out and compacting the building site pad. Anticipated date for pad certification is this Friday 4-28-23. Veterans Resource Center Project is in the Design Development phase. There will be an project update meeting scheduled next week. Start of construction anticipated Feb 2024 with anticipated completion of Sept 2024.		
What is the status of IT projects?	Jeff Bucher	 CDC is the last group to receive laptops for the migration project Refreshes for the first group will probably occur soon Office 2023 will start soon (look for email) 2016/2019 will eventually not work without the update There are currently some issues w/ Mac licensing, so more info will be coming New phones over the summer By building starting in June Faculty not on campus during migration will find a note on their phone to contact I Look for an email with more information soon 		

What is the update on the college budget?	Koue Vang	- Please remind your staff that the books for the current fiscal year are closing - The BSO are rebuilding for the new fiscal year (to start July 1)			
ACTION ITEMS:					
Question	Person(s) Responsible	Notes and Decision(s)	Next Steps		
		15			
DISCUSSION ITEMS:					
Question	Person(s) Responsible	Notes and Next Steps			
Labor Market info	BJ Snowden	Good News! - ARC is #1 in the region having the highest percentage of students employed after college - ARC is #3 in the state See attachments for more information			
ITEMS FOR F	UTURE CONS	IDERATION:			
Торіс		Contact Person			
OTHER INFO	RMATION: No r	nore Operations Council meetings until Fall 2023			

2025 - American River College Shared Governance